

MORRISON COUNTY  
Septic System Management Plan Agreement

Property Owner BEN THOMAS CRAHL Phone: 218-431-0221 Date: 8-31-22  
Site Address SPILT OFF OF 04-0143-001 Parcel # \_\_\_\_\_  
System Designer DAVID PRZYBILLA Company Name \_\_\_\_\_ License # 1750

This management plan agreement will identify the operating and management activities necessary to ensure the long-term performance of the septic system. This agreement must determine the responsibilities of the system owner and those of the system designer in conducting regular maintenance and monitoring of the septic system.

Identify the service intervals recommended by the system designer and Morrison County Planning and Zoning. The tank assessment for the system must be the shortest interval of these three intervals. Pumping and cleaning of tanks must be done by a licensed professional.

System Designer: check every 24 months  
Morrison County P&Z: check every 36 months  
State Requirement: check every 36 months

My tank needs to be checked every 24 months

Tank pumping and tank maintenance is contracted with HOHEISEL RUMPHAL

Management Tasks required seasonally or several times per year:

- Leaks. Check (listen, look) for leaks in toilets and dripping faucets. Repair leaks promptly.
- Surfacing sewage. Regularly check for wet or spongy soil around your treatment area. If surfacing sewage or strong odors are not corrected by pumping the tank or fixing broken caps, call your service professional. Untreated sewage may make humans and animals sick.
- Alarms. Alarms signal when there is a problem; contact your maintainer any time the alarm signals.
- Lint filters. If there is a lint filter, check for buildup and clean when necessary.
- Effluent screen. If there is an effluent screen, inspect and clean it twice a year or per manufacturer recommendations.

Management Tasks required annually and/or scheduled maintenance:

- Inspection Caps. Check to make sure they are properly capped. Replace caps that are damaged.
- Pumps and controls. Check to make sure the pump and controls are operating correctly and inspect wiring for corrosion and function.
- Event counter or water meter. Monitor the average daily water use (if applicable).
- Septic tank integrity. Scheduling of pumping and cleaning of tanks at the recommended interval is very important. This maintenance must be conducted through the manhole openings and include verification that tank and tank components are watertight and in good operating condition.

These management tasks are the responsibility of the septic system owner / septic designer (Circle one)

Property Owner Signature \_\_\_\_\_ Date: \_\_\_\_\_  
Designer Signature David Przybilla Date: 8-31-22  
Morrison County P&Z Signature Jeremy Bartkowicz Date: 9/12/2022

"I understand it is task manager's responsibility to properly operate and maintain the sewage treatment system on this property, utilizing the Management Plan. If requirements of the Management Plan are not met, I will promptly notify Morrison County Planning & Zoning and take necessary corrective actions. If I have a new system, I agree to adequately protect the reserve area for future use as a soil treatment system."

Morrison County Planning & Zoning will not accept sewer designs unless accompanied by a signed Septic System Management Plan Agreement.

# University of Minnesota Site Evaluation

Onsite Sewage Treatment Program

Property Owner(s) BEN THOMA (KAHL) Phone Number 218-393-4988

Address \_\_\_\_\_

P.I.D. 04-0143-001 Section \_\_\_\_\_ Township \_\_\_\_\_ N Range \_\_\_\_\_

Date 8/31/22 Time AM Weather conditions SUNNY

### Location Information

(check all that apply)

- Shoreland  
 Dwelling  
 Replacement system  
 Protection area  
 Other establishment  
 New home construction

### Homeowner Information

No. of bedrooms (if applicable) 4 Bedrooms (include possible additions)

No. of residents in home \_\_\_\_\_ Adults \_\_\_\_\_ Children

Estimated flow 600 gpd

Well casing depth NO WELL feet

Discharge location if checked

Water using devices (check) \_\_\_\_\_ Garbage disposal \_\_\_\_\_ Water softener \_\_\_\_\_

\_\_\_\_\_ Dishwasher \_\_\_\_\_ Sump pump \_\_\_\_\_

\_\_\_\_\_ Large bathtub \_\_\_\_\_ High eff. furnace \_\_\_\_\_

\_\_\_\_\_ Laundry/large tub on 2nd floor \_\_\_\_\_ Jacuzzi/hottub \_\_\_\_\_

Water use concerns (check) \_\_\_\_\_ toilet/faucet leaks \_\_\_\_\_ Max load laundry/day \_\_\_\_\_ Long term prescription medications

\_\_\_\_\_ Home business \_\_\_\_\_ Lint screen \_\_\_\_\_ Antibact. soap \_\_\_\_\_ Frequent parties or out of town guests

### Sell Data

Soil texture classification \_\_\_\_\_

Unnatural soil (check) \_\_\_\_\_ Yes  No

Type of observation (check) \_\_\_\_\_ Probe  Pit \_\_\_\_\_ Boring

Parent material (check) \_\_\_\_\_ Till  Outwash \_\_\_\_\_ Loess \_\_\_\_\_ Bedrock \_\_\_\_\_ Alluvium

Vegetation type (check) \_\_\_\_\_ Wet  Dry  Unknown

Slope form (check) \_\_\_\_\_ Summit  Shoulder  Back \_\_\_\_\_ Foot \_\_\_\_\_ Toe

Drainage (check)  Good  Fair \_\_\_\_\_ Poor \_\_\_\_\_ Ponding \_\_\_\_\_ Flooding

Located in floodplain (check) \_\_\_\_\_ Yes  No

### Site Summary Data

Standing water: \_\_\_\_\_ inches

Bedrock: \_\_\_\_\_ inches

Saturated soil: 54" inches

Maximum depth of system: -18" inches

Max elevation at system bottom: -1.5 feet

Soil sizing factor (SSF): 1.83 gpd/ft<sup>2</sup>

Linear loading rate (LLR): 1.2 gpd/ft

Was a perc test done?  Yes \_\_\_\_\_ mpi

No

SEE ATTACHED SOIL LOG

### Soil Boring Data

#### Soil Boring Data

Soil Horizons Depth (inches)	Texture	Color	Structure	Consistence

#### Soil Boring Data

Soil Horizons Depth (inches)	Texture	Color	Structure	Consistence



# Design Flow and Soil Worksheet -

ON-SITE  
SEWAGE  
TREATMENT  
PROGRAM

## I. AVERAGE DESIGN FLOW

A. Estimated Flow (GPD):

or Measured Flow (GPD): flow times safety factor  gpd X  =  gpd

Design Flow:  Gallons Per Day (GPD)

B. Septic Tank capacity:  Gallons

Number of Septic Tanks or Compartments:

Effluent Screens for Alarm:  **ELEC. ALARM**

\* Note: If a garbage disposer unit or other appliance with garbage grinding abilities (i.e. dishwasher) is anticipated or installed, or if sewage is pumped to the septic tank, the septic tank capacity must be increased by 50% and multiple tanks or compartments must be used, plus an effluent screen with no alarm.

Number of Bedrooms	Classification of Dwelling			
	I	II	III	IV
2 or less	300	225	180	-
3	450	360	218	-
4	680	375	236	-
5	750	450	294	-
6	900	525	332	-

Number of Bedrooms	Septic Tank Liquid Minimum Capacities (Gallons)	Capacity with Garbage Disposal and/or Sewage Pumped to Tank
2 & 3 & 4	1,000	1,500
5	1,500	2,250
6 or 7	2,000	3,000
8 or 9	3,500	3,500

\* Flow for Classification IV dwellings are 60 percent of the values as determined for Classification I, II or III systems

## 2. SITE EVALUATION

A. Depth to Limiting Layer:  inches  ft.

B. Maximum Depth of system:  inches  ft.  
(a negative number means a mound system is required)

C. Type of Soil Treatment and Dispersal Area:

D. Type of Distribution:

E. Landscape Position:

F. Soil Texture Group Number:

G. Percent Land Slope:  % Slope =  Riser +  Run X 100 =

Treatment Levels of Soil	Acid (mg/L)
Level C	125
Level B	25
Level A	15

## 3. SOD LOADING RATES: Use either A. or B. below

A. 7080 Table IX  
DETAILED SOIL DESCRIPTIONS (SOIL KIT REQUIRED)

Texture:

Texture Group:

Structure:

Grade:

Consistence:

Select Soil Loading Rate:

B. 7080 Table IX

PERCOLATION TEST SIZING	LOADING RATE (GPD/FT)
Faster than 0.1	0.00
0.1 to 5	1.20
0.1 to 5 (soil texture groups 3 & 5)	0.60
6 to 15	0.70
16 to 30	0.60
31 to 45	0.50
46 to 60	0.45
61-120	0.24
Slower than 120	0.00

\*Rapidly permeable soils: see 7080.2260

Slowest measured percolation rate:

Select Soil Loading Rate:

Soil Texture	Group
Course Sand	1
Medium Sand	2
Fine Sand	3
Course Loamy Sand	4
Medium Loamy Sand	4
Fine Loamy Sand	5
Very Fine Loamy Sand	5
Course Sandy Loam	6
Medium Sandy Loam	6
Fine Sandy Loam	7
Very Fine Sandy Loam	7
Loam	8
Silt Loam	9
Clay Loam	10
Silty Clay Loam	10
Sandy Clay Loam	10
Silty Clay	11
Sandy Clay	11
Clay	11

C. Design Loading Rate:

## 4. ORGANIC LOADING (if pretreatment is being used)

Organic Loading = Design Flow X Estimated Sod in mg/L in the effluent X 0.35 = 1,000 Sod (See Table)

gpd X  mg/L X 0.35 + 1,000,000 =  Lbs Sod

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

(Designer)     
  (Signature)     
  (License #)     
  (Date)

# Pump Selection Design Worksheet

ONSITE  
SEWAGE  
TREATMENT  
PROGRAM

## I. PUMP CAPACITY

1. Pumping to Gravity Distribution

A. Minimum discharge is 10 GPM (15 GPM recommended)   GPM


B. Maximum discharge is 45 GPM.

2. Pressure Distribution - See Pressure Distribution Worksheet

Required Flow Rate (Line 20 of Pressure Distribution Worksheet) 30 GPM

## 2. HEAD REQUIREMENTS

3. Elevation Difference 5 ft  
between pump and point of discharge:



4. Distribution Head Loss: 5 ft

Additional Head Loss:   ft  
(due to special equipment, etc.)

Distribution Head Loss		
Gravity Distribution = 0 ft.		
Pressure Distribution based on Minimum Average Head Value on Pressure Distribution Worksheet:		
1 ft.	=	5 ft.
2 ft.	=	6 ft.
5 ft.	=	10 ft.

Friction Loss

5. Supply Pipe Diameter: 2 inches

6. Based on Friction Loss in Plastic Pipe per 100 ft. from Table I:

Friction Loss = 1.55 ft. per 100 ft. of pipe

7. Determine *Equivalent Pipe Length* from pump discharge to soil dispersal area discharge point. Estimate by adding 25% to supply pipe length for fitting loss.  
*Supply Pipe Length X 1.25 = Equivalent Pipe Length*

Supply Pipe Length: 20 ft X 1.25 = 25 ft

8. Calculate *Supply Friction Loss* by multiplying *Friction Loss Per 100 ft.* (Line 6) by the *Equivalent Pipe Length* (Line 7) and divide by 100.

Supply Friction Loss =

1.55 ft per 100 ft. X 25 ft + 100 = .38 ft

9. *Total Head* requirement is the sum of the *Elevation Difference* (Line 3), the *Distribution Head Loss* (Line 4), and the *Supply Friction Loss* (Line 8)

5 ft + 5 ft + .38 ft

Total Head Required: 11 ft

Table I					
Friction Loss in Plastic Pipe per 100 ft.					
Nominal Pipe Diameter					
Flow Rate (GPM)	1	1¼	1½	2	3
10	5.51	1.45	0.69	0.20	-
12	7.72	2.03	0.96	0.28	-
14	10.27	2.70	1.28	0.38	-
16	13.14	3.46	1.63	0.48	-
18	-	4.30	2.03	0.60	-
20	-	5.23	2.47	0.73	0.11
25	-	7.90	3.73	1.11	0.16
30	-	11.07	5.23	1.55	0.23
35	-	14.73	6.96	2.06	0.30
40	-	-	8.91	2.64	0.39
45	-	-	11.07	3.28	0.48
50	-	-	13.46	3.99	0.58
55	-	-	-	4.76	0.70
60	-	-	-	5.60	0.82
65	-	-	-	6.48	0.95
70	-	-	-	7.44	1.09

## 3. PUMP SELECTION

A pump must be selected to deliver at least 30 GPM (Line 1 or Line 2) with at least 11 feet of total head

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

\_\_\_\_\_  
(Designer)

\_\_\_\_\_  
(Signature)


\_\_\_\_\_  
(License #)

\_\_\_\_\_  
(Date)



# PRESSURE DISTRIBUTION SYSTEM

All boxed rectangles must be entered, the rest will be calculated.



1. Select number of perforated laterals: 3
2. Select perforation spacing = 3 ft
3. Since perforations should not be placed closer than 1 foot to the edge of the rock layer (see diagram), subtract 2 feet from the rock layer length  
 $\frac{40}{\text{rock layer length}} - 2 \text{ ft} = 38 \text{ ft}$

**E-4: Maximum allowable number of 1/4 inch perforations per lateral to guarantee <10% discharge variation**

perforation spacing (feet)	1 inch	1.25 inch	1.5 inch	2.0 inch
2.5	8	14	18	28
3.0	8	13	17	26
3.5	7	12	16	25
4.0	7	11	15	23
5.0	6	10	14	22

4. Determine the number of spaces between perforations. Divide the length (3) by perforation spacing (2) and round down to nearest whole number.  
 Perforation spacing =  $\frac{38 \text{ ft}}{3 \text{ ft}} = 12 \text{ spaces}$

Number of perforations is equal to one plus the number of perforation spaces (4).  
 \* Check figure E-4 to assure the number of perforations per lateral guarantees < 10% discharge variation.  
 $12 \text{ spaces} + 1 = 13 \text{ perforations/lateral}$

6. A. Total number of perforations = perforations per lateral (5) times number of laterals (1).  
 $13 \text{ perfs/lat} \times 3 \text{ laterals} = 39 \text{ perforations}$

B. Calculate the square footage per perforation. Should be 6-10 sqft/perf. Does not apply to at-grades.

1. Rock bed area = rock width (ft) x rock length (ft)  
 $10 \text{ ft} \times 40 \text{ ft} = 400 \text{ ft}^2$
2. Square foot per perforation = Rock Bed Area / number of perfs (6)  
 $\frac{400 \text{ ft}^2}{39 \text{ perfs}} = 10.2 \text{ ft}^2/\text{perf}$


**E-6: Perforation Discharge in gpm**

head (feet)	perforation diameter (inches)		
	3/16	7/32	1/4
1.0 <sup>a</sup>	0.42	0.56	0.74
2.0 <sup>b</sup>	0.59	0.80	1.04
5.0	0.94	1.26	1.65

<sup>a</sup> Use 1.0 foot for single entry homes.  
<sup>b</sup> Use 2.0 feet for anything else.


7. Determine required flow rate by multiplying the total number of perforations (6A) by flow per perforations (see figure E-6)  
 $39 \text{ perfs} \times 0.74 \text{ gpm/perf} = 29 \text{ gpm}$

8. If laterals are connected to header pipe as shown in Figure E-1, to select minimum required lateral diameter, enter figure E-4 with perforation spacing (2) and number of perforations per lateral (5).



Select minimum diameter for perforated laterals = 2 inches

9. If perforated lateral system is attached to manifold pipe near the center, like Figure E-2, perforated lateral length (3) and number of perforations per lateral (5) will be approximately one half of that in step 8. Using these values, select minimum diameter for perforated lateral = 1 inches.



I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

David Proyle (Signature) 1750 (license #) \_\_\_\_\_ (date)

# OSTP Bed Design Worksheet

Minnesota Pollution  
Control Agency

UNIVERSITY  
OF MINNESOTA



v 04.06.2017

**1. SYSTEM SIZING:** Project ID: \_\_\_\_\_

A. Design Flow (Design Sum. 1A):  GPD

B. Code Maximum Depth\*:  inches Designers Maximum Depth:  inches

C. Soil Loading Rate:  GPD/ft<sup>2</sup>

D. Required Bottom Area: Design Flow (1.A) ÷ Loading Rate (1.C) = Initial Required Bottom Area  
 GPD ÷  GPD/ft<sup>2</sup> =  ft<sup>2</sup>

E. Select Distribution Method:  Pressure  
 Gravity

F. Select Dispersal Type:  Rock  
 Registered

G. If distribution media is installed in contact with sand or loamy sand or with a percolation rate of 0.1 to 5 mpi, indicate distribution or treatment method:

**2. BED CONFIGURATION: (for sites with less than 6% slope)**

A. Select size Multiplier:  1.0 = pressurized or 1.5 = gravity

B. Req'd Bottom Area = Bottom Area (1.D) X Size Multiplier =  
 ft<sup>2</sup> X  ft =  ft<sup>2</sup>

C. Designed Bottom Area:  ft *Optional upsizing of bed area*

D. Select Bed Width:  ft **10 X 50 BED**

E. Calculate Bed Length: Designed Bottom Area ÷ Bed Width = Bed Length  
 ft<sup>2</sup> ÷  ft =  ft

**3. MATERIAL CALCULATION: ROCK**

A. If drainfield rock is being used, select sidewall height  
 in  ft

B. Media Volume: (Media Depth + depth to cover pipe) X Designed Bottom Area = ft<sup>3</sup>  
 ft +  ft X  ft<sup>2</sup> =  ft<sup>3</sup>

C. Calculate Volume in cubic yards: Media volume in cubic feet ÷ 27 = cubic yards  
 ft<sup>3</sup> ÷ 27 =  yd<sup>3</sup> **USE 22 YDS**

**4. MATERIAL CALCULATION: REGISTERED PRODUCTS - CHAMBERS AND EZFLOW**

A. Registered Product:

B. Component Length:  ft

C. Component Width:  ft

D. Component depth (louver or depth of sidewall loading)  in

E. Number of Components per Row = Bed Length divided by Component Length (Round up)  
 ft ÷  ft =  components

F. Actual Bed Length = Number of Components X Component Length:  
 components X  ft =  ft

G. Number of Rows = Bed Width divided by Component Width  
 ft ÷  ft =  rows *Adjust width so this is an whole number.*

H. Total Number of Components = Number of Components per Row X Number of Rows  
 X  =  components





# Soil Observation Log

Project ID:

v 04.01.2020

Client:

Rehl

Location / Address:

Con Field

Soil parent material(s): (Check all that apply)

Outwash  Lacustrine

Loess  Till  Alluvium

Bedrock

Organic Matter

Landscape Position: (select one) Slope

Slope %: 1

Slope shape: Convex

Vegetation: Con Field

Soil survey map units: D67B

Limiting Layer Elevation: 54"

Weather Conditions/Time of Day: Sunny 10:00 am

Date: 8/31/22

Observation #/Location: Boring 2

Observation Type: Boring 2

Depth (in)

Texture

Rock Frag. %

Matrix Color(s)

Mottle Color(s)

Redox Kind(s)

Indicator(s)

Shape

Grade

Consistence

0-10 Sandy loam L10g

10 1/2 3/2

Blocky Medium

Friable

10.1-36 Sandy loam L10g

10 1/2 4/4

↓ ↓ ↓

36.1-54 Sandy loam 10g

10 1/2 5/5

7.5 1/2 2/5 Concretions S

↓ ↓ ↓

54- Bedrock 10g

10 1/2 5/6

7.5 1/2 4/6 CONCRETIONS

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

DAVID PRZYMILLA

David Przymilla

175A

8-31-22

(Designer/Inspector)

(Signature)

(License #)

(Date)

Optional Verification: I hereby certify that this soil observation was verified according to Minn. R. 7082.0500 subp. 3 A. The signature below represents an infield verification of the periodically saturated soil or bedrock at the proposed soil treatment and dispersal site.

Annika Utz

Annika Utz

C9362

8/31/22

(LGI Inspector)

(Signature)

(Cert. #)

(Date)



# Soil Observation Log

Project ID:

v 04.01.2020

Client:

Field

Location / Address:

Field

Soil parent material(s): (Check all that apply)

Outwash  Lacustrine

Loess  Till  Alluvium

Bedrock

Organic Matter

Landscape Position: (select one)

Slope %: 4/1

Slope shape: convex

Elevation-relative to benchmark:

Vegetation: Grass Field

Soil survey map units: D677B

Limiting Layer Elevation: 58"

Weather Conditions/Time of Day:

Sunny 10:00 AM

Date

8/31/22

Observation #/Location: 1

Observation Type: Boring 1

Depth (in)	Texture	Rock Frag. %	Matrix Color(s)	Mottle Color(s)	Redox Kind(s)	Indicator(s)	Structure		
							Shape	Grade	Consistence
0-10	Sandy loam	0%	10YR 3/2				Blocky	Medium	Friable
11-38	Sandy loam	0%	10YR 4/4						
38-58	Sandy loam	0%	10YR 5/6						
58-1	Sandy loam	0%	10YR 5/6	Concentric	7.5 Y/6	St			

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

(Designer/Inspector)

(Signature)

(License #)

(Date)

Optional Verification: I hereby certify that this soil observation was verified according to Minn. R. 7082.0500 subp. 3 A. The signature below represents an infield verification of the periodically saturated soil or bedrock at the proposed soil treatment and dispersal site.

(IGU Inspector)

(Signature)

(Cert. #)

(Date)





# Soil Observation Log

Project ID:

v 04.01.2020

Client: Kahl Location / Address: Ferd

Soil parent material(s): (Check all that apply)  Outwash  Lacustrine  Loess  Till  Alluvium  Bedrock  Organic Matter

Landscape Position: (select one) (in) X Slope %: 4 Slope shape: Concave Elevation-relative to benchmark:

Vegetation: Corn Field Soil survey map units: D673 Limiting Layer Elevation: 37649'

Weather Conditions/Time of Day: Sunny 10:00am Date: 8/31/22

Observation #/Location: Bony 2+3 Observation Type: Bony 2

Depth (in)	Texture	Rock Frag. %	Matrix Color(s)	Mottle Color(s)	Redox Kind(s)	Indicator(s)	Observation Type: <u>Bony 2</u>		
							Shape	Grade	Consistence

0-10	Sandy loam	< 10%	10YR 3/2				Blocky	Medium	friable
------	------------	-------	----------	--	--	--	--------	--------	---------

10-36	Sandy loam	10%	10YR 4/4				Blocky	Medium	friable
-------	------------	-----	----------	--	--	--	--------	--------	---------

37-11	Sandy loam	10%	10YR 5/6	concretions	7S 4/6	SI		Bedrock	fracture
-------	------------	-----	----------	-------------	--------	----	--	---------	----------

0-10	Sandy loam	10%	10YR 3/2				Blocky	Medium	fracture
------	------------	-----	----------	--	--	--	--------	--------	----------

10-36	Sandy loam	10%	10YR 4/4				Blocky	Medium	fracture
-------	------------	-----	----------	--	--	--	--------	--------	----------

36-49	Sandy loam	10%	10YR 5/6	concretions	4/6	4/6	Blocky	Medium	fracture
-------	------------	-----	----------	-------------	-----	-----	--------	--------	----------

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

Designer/Inspector: DAVID PRZYBYLA (Signature) David Przybyla (Signature) License # 1750 Date 8-31-22

Optional Verification: I hereby certify that this soil observation was verified according to Minn. R. 7082.0500 subp. 3 A. The signature below represents an infield verification of the periodically saturated soil or bedrock at the proposed soil treatment and dispersal site.

Inspector: Tara Wenz (Signature) Tara Wenz (Signature) License # 9382 Date 8/31/22



Soil Map—Morrison County, Minnesota



Map Scale: 1:6,160 if printed on A landscape (11" x 8.5") sheet  
Map projection: Web Mercator Corner coordinates: WGS84 Edge tics: UTM Zone 15N WGS84

Possible Floodplain

75' to River  
1/2 mile to 1/4 mile



<b>Contact Information</b>	Project ID: Test 1	v 03.19.15
Property Owner/Client: <u>BEN THOMAS</u>		
Address: _____		
<p>CHECK SETBACKS FROM RIVER                  NO WELL                  NO PROP LINES WITHIN 50FT.                  STARTING WITH A 2 BEDROOM SHED THEN <del>BEY</del> BUILDING A FOUR BEDROOM HOUSE AND NOT USING THE SHED.</p>		

List any construction issues: I WILL SET ELEVATIONS ONCE CONSTRUCTION BEGINS

**Mapping Checklist**

Map scale: \_\_\_\_\_ indicate north \_\_\_\_\_ show slope \_\_\_\_\_ % direction \_\_\_\_\_

- |  |   |  |
|--|---|--|
| <p><b>Locate</b></p> <ul style="list-style-type: none"> <li><input type="checkbox"/> Lot Dimensions/Property Lines</li> <li><input type="checkbox"/> Dwellings and Other Improvements</li> <li><input type="checkbox"/> Existing or Proposed System(s)</li> <li><input type="checkbox"/> Replacement Area</li> <li><input type="checkbox"/> Unsuitable Area(s)</li> <li><input type="checkbox"/> Public Water Supply Wells</li> <li><input type="checkbox"/> Pumping Access</li> <li><input type="checkbox"/> Inner Wellhead Zone</li> </ul> | <p><b>Easements</b></p> <ul style="list-style-type: none"> <li><input type="checkbox"/> Phone</li> <li><input type="checkbox"/> Electric</li> <li><input type="checkbox"/> Gas</li> </ul> <p><b>Elevations</b></p> <ul style="list-style-type: none"> <li><input type="checkbox"/> Benchmark</li> <li><input type="checkbox"/> Borings</li> <li><input type="checkbox"/> Perc Tests</li> <li><input type="checkbox"/> Horizontal and Vertical Reference Points</li> </ul> | <p><b>Setbacks</b></p> <ul style="list-style-type: none"> <li><input type="checkbox"/> Building</li> <li><input type="checkbox"/> All water wells within 100 feet</li> <li><input type="checkbox"/> Lot Dimensions/Property Lines</li> <li><input type="checkbox"/> Lot Dimensions/Property Lines</li> <li><input type="checkbox"/> Lot Dimensions/Property Lines</li> <li><input type="checkbox"/> Lot Dimensions/Property Lines</li> </ul> |
|--|---|--|

I hereby certify that I have completed this work in accordance with all applicable ordinances, rules and laws.

_____ (Designer)	 _____ (Signature)	1750 _____ (License #)	8-31-22 _____ (Date)
---------------------	--------------------------	------------------------------	----------------------------

# BEN THOMA

THE DRAINFIELD AND TANK ARE LOCATED IN THE FLOOD PLAIN. ALL COMPONENT (INSPECTION PIPES) MANHOLE COVERS AND CLEANOUTS MUST BE ABOVE THE FLOOD PLAIN ELEVATION.

IS ONE THE 3RD TREE FROM THE DRIVEWAY, A NAIL WITH RIBBON. A BACK FLOW VALVE WILL HAVE TO BE INSTALLED BETWEEN HOUSE AND TANK. THE PUMP WILL HAVE TO BE UNPLUGGED IN CASE OF FLOODING. THE TANK WILL HAVE TO BE PUMPED UNTIL WATER RECEDES.

